Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

Job Code Number: 004-18-000002 Budget Head:

No 2nd & Final bill Date: Est Cost: 150.00 Lacs

Division Project

Bill Received No. ..... Date ..... Cash Book Voucher No ..... dated .....

Scheduled Docted No.

Name of Work (as per sanctioned estimate) Construction of fencing to Swimming pool at Allalasandra Lake premises in Ward No.04 Yelahanka New town

Name of Contractor and Full Address: Sri. D K NAGARAJA , Bangalore (M/S. D N K Associates)

Reference to Agreement No EE(Project)/YNK Zone/AG/121/2017-18 Dated: 17-02-2018

Certified that the measurement were taken by me on 30.7.2018 and recorded of pages 18057 to 18066 of measurement Book No 06/2017-18 nd that the work is satisfactorily executed.

181

Contractor

Officer-In-Charge of work

Certified that the measurements were taken by me on 30/7/18 ..... And found correct. the work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the

Sub-Division Officer

if Memorandum of Payment	
1) Total value of work done or supplies made as per account within	
2) Deduct amount to be held in reserve being.....percent Rs.....	
3) Deduct amount to be held in Balance	
4) Deduct Payments:	
a) Amount of previous payment as in the office Cash Book Voucher No.....Dated .....S.D No.....	Total Rs: 1,60,96,948-00 1st & Part-Bill Rs: 113 76 065-00
Amount adjusted towards cash advance recovery of	Final & Final: 47,20883-00
b) Payments cost store or other materials supplied	IT - 944 18-00
Now made recovery of amount creditable to this/other work	Cess - 42209-00
Amount paid on this bill Cheque/Cash	CBT - 4721-00
5) Balance being unpaid value of work done held in reserve	LR - 17600-00
6) Deduct cash advance made on the Office Cash Book Voucher No..... dated..... less adjustments	Adjs, 158948-00
7) Net amount due to or from contractor	
Unadjusted items	
8) Advance to contractor for materials brought to site (as detailed) with	Cheque 45,61,935-00
Value of Government materials supplied	

As, Cheque Voucher No. 4/8/18

Contractor's Signature

Received Rs.....(in words)

.....

by cash and by adjustment of Payment as per memorandum.

Witnesses:

1

2

Dated..... Signature of Contractor

Stamp

(For use in the Office)

Admitted for Rs. 47,20,883-00

Rs: 45,61,935-00 by Cheque

Paid by me by cheque No.....dated.....

Cast Rs.....dated..... and Rs. 158948-00 by Adjustment

Initials of Officer making payment

13/8

Accts. Supdt.
Project Division
B.B.M.P

Executive Engineer
Exe. Engineer
Project Division
B.B.M.P

13/8/18

Item no	Description of work
1	Dismantling of existing structures like culverts, Bridges, retaining walls and other structures comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceble material with all lifts complete as per specifications. i. By mechanical means, A. Cement concrete Grade M-15 & M-20 and as per the direction of engineer in charge of work.
2	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and as per the direction of engineer in charge of work.
3	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the direction of engineer in charge of work.
4	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons and as per the direction of engineer in charge of work.
5	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications and as per the direction of engineer in charge of work.
6	Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications and as per the direction of engineer in charge of work.
7	Providing TMT steel reinforcement Fe500 for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the direction of engineer in charge of work.
8	Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stones hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materaials, labour, curing complete as per specifications and as per the direction of engineer in charge of work.
9	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications and as per the direction of engineer in charge of work.

Previous		Present			Total up to date	
Qnty	Amount	Qnty	Rate	Amount	Qnty	Amount
8.02	4105.73		512.00	0.00	8.02	4105.73
172.49	35360.45	335.97	205.00	68873.85	508.46	104234.30
20.69	121719.27	65.31	5883.00	384218.73	86.00	505938.00
179.46	48274.74		269.0	0.00	179.46	48274.74
71.28	30365.28		426.0	0.00	71.28	30365.28
46.14	323349.12	81.17	7008.0	568839.36	127.31	892188.48
3.34	235815.78	2.122	70667.0	149955.37	5.46	385771.15
31.47	153636.54	27.47	4882.0	134108.54	58.94	287745.08
19.81	115591.35	58.12	5835.0	339130.20	77.93	454721.55

Item no	Description of work	Unit
10	Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications and as per the direction of engineer in charge of work.	Sqm
11	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.530 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the direction of engineer in charge of work.	Cum
12	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S. 2185 of 1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications and as per the direction of engineer in charge of work.	Sqm
13	:Providing 20mm thick cement plaster in single coat with cement mortar 1:6, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per the direction of engineer in charge of work.	Sqm
14	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. - with primer and as per the direction of engineer in charge of work.	Sqm
15	Fabricating, providing and erecting in poiston of MS Hot dip galvanised Sq. Hallow Poles of 132X132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12X75mm galvanised flat for alround frame and 20X20mm galvanised forged design with squarefor vertical at 150mmC/C as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials li MS. Hollow galvanised pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading and unloading with cost and conveyance of all materials, labour, machinery and incidental charges for the successful completion of the work as per the direction of the engineer-in-charge of the work and as per the direction of engineer in charge of work.	sqm

Previous		Present			Total up to date	
Qnty	Amount	Qnty	Rate	Amount	Qnty	Amount
89.73	10139.49	65.12	113.0	7358.56	154.85	17498.05
3.01	19095.44	2.00	6344.0	12688.00	5.01	31783.44
329.70	348492.90		1057.0	0.00	329.70	348492.90
659.40	159574.80		242.0	0.00	659.40	159574.80
		680.11	97.0	65970.67	680.11	65970.67
		92.26	10058.0	927951.08	92.26	927951.08

Item no	Description of work	
16	Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe piate. The work includes cutting, straightening placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, letc., complete as per specification	
17	Fabricating, Providing and Errecting in position Hot Dip Galvanised gate Using 72X72X4.8mm square GI pipe frame with top pipe Bending in heavy duty Hydraulic press with sand packing and hot bending to form double arch as per drawing profile , 20mm hot dip galvanised sq rod for verticals at 150mm C/C as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq roads and heads at top , middle, bottom, intermediate supports of 75X12mm and 50X6mm arch bend to hot dip galvanised flats the work is inclusive of throughing GI flat Gi square rods, placing , welding all the joints including grinding , finishing metal puuty , painting two coats enamel painting . the rate is inclusive of all materials like GI square pipe GI Square rods GI froged Designs etc Heavy duty Hinges are made out of 75mm soild SQ. Block assembled wit 20mm dia bearing in 3 Places for each flop Heavy duty locking arrangements at tow places including cost of labour painting errecting charges using hoist pulley cranes with all lead and lift , loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the engineer - in - charge of the work and as per the direction of engineer in	
18	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should bethoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification and as per the direction of engineer in charge of work.	
19	Painting:-Providing and applying two coats of ready- mix paint of approved brand after through cleaning of surface to give an even shade complete as per specifications and as per the direction of engineer in charge of work.	
20	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zinc-Alu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling/self tapping screws of 25 mm length, to be fixed over the existing purlins, rafters, channels and trusses and as per the direction of engineer in charge of work.	

Previous		Present			Total up to date	
Qnty	Amount	Qnty	Rate	Amount	Qnty	Amount
		5847.23	130.0	760139.90	5847.23	760139.90
20.10	275812.20		13722.0	0.00	20.10	275812.20
11.55	39512.55	5.58	3421.0	19089.18	17.13	58601.73
		17.13	66.0	1130.58	17.13	1130.58
		327.02	897.0	293336.94	327.02	293336.94

no	Description of work	
21	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications, (which includes cost of gravel / murrum, watering charges & compaction by vibratory roller) and as per the direction of engineer in charge of work.	
22	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) and as per the direction of engineer in charge of work.	
23	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint and as per the direction of engineer in charge of work.	Sqm
24	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint and as per the direction of engineer in charge of work.	Mtr
	Grand Total	

Certificate

1.The Work executed by the contractor is found satisfactory

2. The contractor hasremoved the debris from the work spot

3. Thereare no departmental issues for this work

Previous		Present				
Qnty	Amount	Qnty	Rate	Amount	Qnty	Amount
26861.42	9455219.84	1411.86	352.0	496974.72	28273.28	9952194.56
		140.00	954.0	133560.00	140.00	133560.00
		299.11	768.0	229716.48	299.11	229716.48
		339.10	377.0	127840.70	339.10	127840.70
	11378065.48			**4720882.86**		**16096948.34**